

Northside Independent School District
Wireless Deployment Schedule (Updated 9/04/08)

Phase I						
Est Start Date	Campus	Campus	Campus	Status		
Jul-06	Business Careers			Complete		
Jun-07	Health Careers			Complete		
Jun-07	Marshall			Complete		
Jul-07	O'Connor	Clark	Comm Arts	Complete		
Aug-07	Stevens	Warren	Taft	Complete		
Sep-07	Jones	Ross	Neff	Complete		
Sep-07	Jay	NS Alternative HS	Pease	Complete		

Phase II						
Est Start Date	Campus	Campus	Campus	Status		
Oct-07	Adams Hill	Holmes	Rayburn	Complete		
Oct-07	Cable	Mead	Hull	Complete		
Nov-07	Glass	Meadow Village	Jordan	Complete		
Nov-07	Esparza	Passmore	Luna	Complete		
Dec-07	Glenn	Powell		Complete		
Dec-07	Lackland City	Valley Hi		Complete		
Jan-08	Linton	Villareal		Complete		
Jan-08	Boone	Westwood Terrace	Knowlton	Complete		

Phase III						
Est Start Date	Campus	Campus	Campus	Status		
Feb-08	Burke	Leon Valley	Zachry	Complete		
Feb-08	Coon	Michael	Connally	Complete		
Mar-08	Cody	McDermott	Stevenson	Complete		
Apr-08	Fisher	Myers	Rudder	Complete		
Apr-08	Glenoaks	Reddix	Stinson	Complete		
May-08	Hatchett	Oak Hills	Hobby	Complete		
May-08	Holmgreen	Timberwilde	Rawlinson	Complete		

Phase IV						
Est Start Date	Campus	Campus	Campus	Status		
Jun-08	Aue	Galm	Howsman	Complete		
Jun-08	Driggers	Elrod	Blattman	Complete		
Jun-08	Helotes	Thornton	Jefferson	Complete		
Jul-08	Locke Hill	Brauchle	Brandeis	Complete		
Jul-08	Colonies North	Fernandez	Vale	Complete	In Progress	
Jul-08	Braun Station	Leon Springs	Forester	Complete		
Aug-08	NW Crossing	Evers		Complete		
Aug-08	Scobee	May		Complete		

Phase V						
Est Start Date	Campus	Campus	Campus	Status		
Aug-08	Steubing	Beard			In Progress	
Sep-08	Carson	Murnin			In Progress	
Sep-08	Raba	Ott			In Progress	
Oct-08	Lewis	Ward				In Design
Oct-08	Rhodes	Krueger				In Design
Nov-08	Nichols	Wanke	Carnahan			In Design
Nov-08	NAMS North	NAMS South	Scarborough			In Design